PHASE 1 (2 DETOUR SETUPS)

TRAFFIC CONTROL

DETOUR 1

- BLANCHE STREET TO NELLIE STREET (WORK AREA 1-1) *HEAD-TO-HEAD TRAFFIC
- NELLIE STREET TO MIDDLE STREET (WORK AREAS 1-2 & 1-3) *ONE-WAY WEST-BOUND ONLY
- MIDDLE STREET TO JUNCTION AVENUE (WORK AREA 1-4)

*FULL CLOSURE

DETOUR 2

- JUNCTION AVENUE / LAZELLE STREET INTERSECTION (WORK AREA 1-5) *FULL CLOSURE

- *FULL BLOCK CLOSURES FOR ALL DETOURS
- *THRU TRAFFIC AND PEDESTRIANS MAINTAINED @

- JUNCTION AVENUE TO 4th STREET (WORK AREA 2-1)
- 3rd STREET TO 7th STREET (WORK AREA 2-2)
- -6th STREET TO 11th STREET (WORK AREA 2-3)

(CITY and SDDOT)

- FALL 2012

- SPRING/SUMMER 2013
- JUNCTION AVENUE TO 11th STREET

PHASE 2 - WATER MAIN, CURB RAMPS, LIGHTING & SIGNALS

PHASE 1 - WATER MAIN, CURB RAMPS, LIGHTING & SIGNALS

- WATER MAIN REPLACEMENT

- BLANCHE STREET TO JUNCTION AVENUE

- WATER MAIN REPLACEMENT
 - *NEW 12" PVC WATER MAIN, NEW HYDRANTS, NEW SERVICES

*NEW 12" PVC WATER MAIN, NEW HYDRANTS, NEW SERVICES

- CURB RAMP IMPROVEMENTS / LIGHTING / SIGNALS

- CURB RAMP IMPROVEMENTS / LIGHTING / SIGNALS

PHASE 2 (3 DETOUR SETUPS)

ALTERNATING INTERSECTIONS DETOUR 1

DETOUR 2

DETOUR 3

DATES ARE SUGGESTED ONLY FOR THE WATER

2-WATER & 2 RESURFACING CREWS (MINIMUM).

MAIN WORK, REFER TO BID BOOKLET FOR SUBSTANTIAL COMPLETION AND FINAL COMPLETION DATES.

LEGEND

PROPOSED WATER MAIN

(WORK AREA COLORS MATCH

PHASE 1 DETOUR 1

PHASE 1 DETOUR 2

PHASE 2 DETOUR 1

PHASE 2 DETOUR 2

PHASE 2 DETOUR 3

WORK AREAS

* NOTE: ALL DATES SHOWN ARE TENTATIVE AND

FOR INFORMATIONAL PURPOSES ONLY. DATES

INCLUDE CONTINGENCY AND ARE BASED ON

12

PHASING

(CITY and SDDOT)